

# #ELKSJOURNEY

## IN THE LOOP

September 25, 2020

### PROJECT MILESTONES

09.28.20 – Drywall and taping begins

10.07.20 – Painting begins

10.09.20 – Bathroom Tile begins



### Elks Building Project

Tuck pointing the exterior block was started last week. Interior wall is 70% complete and the fluid applied insulation has been installed on the exterior walls of the building. All underground plumbing has been completed and concrete has been replaced. The window cut outs in the exterior block were completed. Electrical wall rough-ins are complete for the east 1/3 of the building. Drywall installation will begin next week and will follow the electricians as they complete their rough-in through the remainder of the building.

**Fun Fact:** As part of the law firm's commitment to the community, the attorneys provide reduced or provide free legal services to many community-based organizations.

### Subcontractor Spotlight:

On September 24th from 2-4:00 pm the attorney's and staff of Albert Lea Law showed their appreciation for contractors working on the project and commitment to the "Elk's Journey". They invited everyone working on site to join them in the Elks parking lot for a carnival-style fair from Vinnies Minnesota Snow.



### Contacts

Derek O'Connor  
Knutson Construction  
Project Executive  
507.206.2503

Brad Schonborn, LEED AP  
Oleson + Hobbie Architects  
Project Manager  
507.385.1158

Matthew L. Benda  
Peterson, Kolker, Haedt  
& Benda, Ltd.  
507.373.6491

Daniel L. Kolker  
Peterson, Kolker, Haedt  
& Benda, Ltd.  
507.373.6491

Stephanie A. Haedt  
Peterson, Kolker, Haedt  
& Benda, Ltd.  
507.373.6491

Eythan G. Frandle  
Peterson, Kolker, Haedt  
& Benda, Ltd.  
507.373.6491