

#ELKSJOURNEY

IN THE LOOP

October 30, 2020

PROJECT MILESTONES

10/23/2020 – Concrete Paving will be complete

10/26/2020 – Landscaping begins

11/19/2020 – Furniture move in



Elks Building Project

Exterior- Rain garden install complete. Plants under mulch to come up in the spring. West side overgrown existing landscaping removed, black dirt placed and grass seed rolled in. Hydro mulch will be sprayed next week to stabilize the soil until grass grows in the spring. Stone wainscot underway. Blacktop base coat today-final top wear coat laid next week. Fascia and soffit complete. Existing cedar siding will be reinstalled once stone wainscot is complete.

Interior- Taping wrapping up this week. Painting front conference rooms and reception offices this week. Ceiling grid installed in east side offices and halls. Lights and diffusers being installed. Tile complete this week at bathrooms 145 and 146.

Fun Fact: Last week, Jim Hagedorn stopped by the Elks Lodge to check out the process! Read the full article [here!](#)



Contacts

Derek O'Connor
Knutson Construction
Project Executive
507.206.2503

Brad Schonborn, LEED AP
Oleson + Hobbie Architects
Project Manager
507.385.1158

Matthew L. Benda
Peterson, Kolker, Haedt
& Benda, Ltd.
507.373.6491

Daniel L. Kolker
Peterson, Kolker, Haedt
& Benda, Ltd.
507.373.6491

Stephanie A. Haedt
Peterson, Kolker, Haedt
& Benda, Ltd.
507.373.6491

Eythan G. Frandle
Peterson, Kolker, Haedt
& Benda, Ltd.
507.373.6491